

City of Smyrna Greenspace Improvements

GMP Milestone Schedule

Procurement:

- GMP Submission – August 9, 2022
- Notice to Proceed – August 29, 2022
- Submittals & Material Procurement – August 29, 2022 – December 2022
- Anticipated Permit Issuance – 09/16/2022

Construction:

- Anticipated Construction Mobilization – December 5, 2022
- Sitework and Grading – December 2022 – January 2023
- Sidewalks, Seat Walls, and Hardscapes – January 2023 – April 2023
- Shade Structures – March 2023 – April 2023
- Water Feature Installation – February 2023 – May 2023
- Landscape Installation – May 2023
- Site Furnishings Installation – May 2023
- Anticipated Substantial Completion – May 30, 2023