

Fire Station No. 2



Awarded to BM&K Construction



- Start Date 8/14/17
- End Date 6/01/18

City Wide Resurfacing



List of Street Names


(Start Date: 07/31/17; Completion Date: 09/07/17)

- Drewsbury Court
- Gordon Circle
- Isoline Way
- Nancy Circle N. of Campbell
- Nancy Circle S. of Campbell
- Rosedale Drive
- Teasley Drive
- Timberland Street
- Turpin Road
- Smyrna Hill Drive
- N. Cooper Lake Park Drive
- Tolleson Park
- City Hall Parking Lots

Windy Hill Road



Sidewalk & Trail Audit




Access Control



- Project Complete
- Final Walk Through 8/17/17 to check all doors

Roswell Street Roundabout





OVERVIEW

EXTERIOR IMPROVEMENTS

- START DATE: 07/10/17; COMPLETION DATE: 11/07/17
- NEW WATER SERVICE INSTALLED
- PARKING LOT GRADING UNDERWAY


INTERIOR IMPROVEMENTS

- ORIGINAL CONTRACT ENDED 7/1/2017
- CONTRACTOR EXPERIENCED UNEXPECTED STRUCTURAL ISSUES WHICH HE HAS COVERED UNDER THE EXISTING CONTRACT AMOUNT BUT COST IN TIME
- WALK THROUGH CONDUCTED WITH CITY ON 8/4/2017
- ANTICIPATED COMPLETION OF PUNCH LIST ITEMS IS 9/1/2017













INTERIOR SUITE CREATED FROM EXISTING FRENCH DOORS

OLD AND NEW MARRIED TO CREATE ADA COMPLIANT HANDLE WITH EXISTING VINTAGE ESCUTCHEON





REFURBISHED LIGHTS WERE BLENDED WITH NEW



A FAVORITE WAS RETURNED TO ITS
PLACE OF HONOR IN THE REDESIGNED
KITCHEN

